

STATUS OF EKITI STATE CONTRACTOR'S ARREARS

S/N	Contractor	Contract Details	Executing MDAs	Date of Award	Contract Sum (A)	Variation (if any) (B)	Total Contract sum C (A+B)	Cummulative Certificate raised (D)	Cummulative Amount Paid (E)	Outstanding Balance on Work Done (D-E)	Overall Outstanding Balance on contract (Based on certificate raised)	Indicator
1	Ladmath civil constr.coy	Renovation of General Hospital Ikere	Special Project	19/07/13	89,713,101.36		89,713,101.36	59,664,444.95	41,904,557.31	17,759,887.64	30,048,656.41	Rem
2	Ricabim Nig .Ltd	Renovatn of Gen. Hosp. Ijesa-Isu,Ode & Omuo	Special Project	19/07/13	134,265,927.18		134,265,927.18	107,109,208.50	69,213,939.71	37,895,268.79	27,156,718.68	Rem
3	Dortmund Coy Ltd	Renovatn of Gen. Hosp. Ijan Ise & Emure	Special Project	19/07/13	147,608,610.15		147,608,610.15	104,465,910.35	73,883,398.07	30,582,512.28	43,142,699.80	Rem
4	Amec Consult Ltd	Renovatn of Gen. Hosp.Okemesi & Ijero	Special Project	19/07/13	120,019,713.39		120,019,713.39	114,739,006.59	86,499,655.50	28,239,351.09	5,280,706.80	Rem
5	Biogric Ventures Ltd	Renovation of General Hospital Ikole	Special Project	19/07/13	103,524,731.96		103,524,731.96	76,462,239.43	51,891,024.63	24,571,214.80	27,062,492.53	Rem
6	BJEG Ventures Nig.Ltd	Constr. Of street light from Ijigbo to NTA Rd	Elect Board	31/12/13	545,112,431.64		545,112,431.64	272,556,215.82	243,533,729.49	29,022,486.33	272,556,215.82	Rem
7	Fatub Engr Nig Ltd	Reno of General Hospitals in Efon,Iyin & Aramoko Ekiti	Special Project	19/07/13	154,268,575.82		154,268,575.82	64,018,355.63	41,199,262.52	22,819,093.11	90,250,220.19	Rem
8	Mutual Dynamic Engr Ltd	Constr.of Training Hall at ADP office	Special Project	07/11/13	43,918,296.00		43,918,296.00	25,489,994.23	15,575,384.96	9,914,609.27	18,428,301.77	Rem

9	Fatub Eng Ltd	Reno of General Hospitals in Ayede,Oye & Ilupeju Ekiti	Special Project	19/07/13	136,784,607.70		136,784,607.70	74,949,907.34	42,495,701.83	32,454,205.51	61,834,700.36	Rem
10	Support & Dev Ltd	Reno.of General Hospitals in Ifaki & Otun Ekiti	Special Project	19/07/13	68,909,135.95		68,909,135.95	57,054,322.26	21,104,692.44	35,949,629.82	11,854,813.69	Rem
11	Aron Nig Ltd	Constr.of EKS Pavillion Ado-Ekiti (Bal pyt)	Works	12/09/12	1,583,292,380.00	324,193,678.00	1,907,486,058.00	1,645,195,353.80	1,602,207,714.69	42,987,639.11	262,290,704.20	Rem
12	Nigerite Ltd	Construction of Ekiti Samsung ICT Center by Nigerite Ltd	Special Project		42,652,615.72	11,665,062.62	54,317,678.34	51,601,794.42	31,346,817.49	20,254,976.93	2,715,883.92	Rem
13	Sanju Sunny Nig	Irele-Ponyan Road	Works	04/02/13	848,011,338.50	50,000,000.00	898,011,338.50	849,139,211.13	662,347,717.79	186,791,493.34	48,872,127.37	Rem
14	Anchor Maric Nig. Ltd.	Ado Township Road (Group C)	Works	19/07/12	643,578,559.32		643,578,559.32	613,078,837.65	420,740,234.20	192,338,603.45	30,499,721.67	Rem
15	C.G.C Nig. Ltd.	Ijero-Ipoti-Iloro-Ayetero	Works	28/03/12	956,103,986.26		956,103,986.26	910,836,648.57	846,833,829.75	64,002,818.82	45,267,337.69	Rem
16	Charvet Nig. Ltd.	Oye-Ikun Road	Works	24/11/11	1,002,883,612.50	255,567,890.00	1,258,451,502.50	855,684,321.97	667,433,215.44	188,251,106.53		Rem
17	Stateco Nig Ltd	Igede-Awo-Ido Road	Works	24/11/11	995,662,458.00		995,662,458.00	858,736,153.18	761,819,271.47	96,916,881.71	136,926,304.82	Rem
18	Ratcon Constru Co.Ltd	Reha.of Aramoko-Ijero-Ido Rd	Works	26/08/11	1,159,412,592.50	342,590,960.25	1,502,003,552.75	1,339,687,273.69	961,864,783.61	377,822,490.08	162,316,279.06	Rem
19	Plumb Job Services Ltd	Constr of 2mx2mx11m double box culvert	Works	06/11/13	24,268,230.00		24,268,230.00	15,817,715.18	8,581,816.53	7,235,898.65	8,450,514.82	Rem

20	Tianjin Yuyang Constr Coy	Constructn of EKS Ultra-modern Civic Centre	Infrastructure	30/08/12	2,573,584,395.75		2,573,584,395.75	2,066,066,586.76	1,766,066,586.81	299,999,999.95	507,517,808.99	Rem
21	Solamed Ogundana Nig Ltd	Ext.of Electricity supply to Orin farm settlement	Elect Board	30/04/12	27,204,696.55		27,204,696.55	27,204,696.55	25,844,461.72	1,360,234.83	1,360,234.83	Rem
22	DE-BAMAK Constr.Coy Ltd	Pyt for the Rural Electrification of Igede farm settlement,Oye LG Area	Elect.Board	18/12/13	39,512,803.50		39,512,803.50	27,658,962.45	5,000,000.00	22,658,962.45	11,853,841.05	Rem
23	New Money Link Nig	Computerization of EKSG Asset	GAD	22/02/13	49,843,007.28		49,843,007.28	49,843,007.28	39,914,405.84	9,928,601.44	-	rem
24	J.K Furniture Nig Ltd	furnishing of VIP Chalets at the Govt House	GH&P	23/07/11	8,309,700.00		8,309,700.00	8,309,700.00	7,894,215.00	415,485.00	-	Rem
25	Kitwood Nig Ltd	Pyt for the furnishing of New Govt Lodge	GH&P	18/08/14	604,961,645.72		604,961,645.72	574,713,563.43	302,480,822.85	272,232,740.58	30,248,082.29	Rem
26	AFC World Nig Ltd	Additional furnishing of the D/Govr lodge	GH&P	20/02/18	11,400,100.00		11,400,100.00	10,779,511.80	10,240,536.20	538,975.60	620,588.20	Rem
27	Profit land West Africa Ltd	Pyt for the reno.of State Secretariat Creche	Women Affairs	09/03/12	4,871,002.50		4,871,002.50	4,871,002.50	2,014,077.99	2,856,924.51	-	Rem

28	Special Hold Dev Coy Ltd	Constr.of 8 blocks of open mkt stalls & demolished Odua Textile fence,Awedele Ado	Urban Renewal	08/12/13	29,855,760.80		29,855,760.80	29,855,760.80	28,536,924.78	1,318,836.02		- Rem
29	Dromo Int. Coy Ltd.	Construction of State Housing / Hope Paper Mills Rd, Ado Ekiti. Phase I (REVISED)	Works	03/06/14	186,127,688.25	210,802,798.74	396,930,486.99	316,098,965.72	296,513,801.00	19,585,164.72	80,831,521.27	Rem
30	Construccion s Vera Nig.Ltd	Rehabilitation of Ado township Rd (Group B)	Works	30/07/12	582,897,538.13		582,897,538.13	518,121,870.15	401,195,051.66	116,926,818.49	64,775,667.98	Rem
31	VYNOUAD CONST. COY	Construction of New Govr's Office, Ado Ekiti	works	28/09/16	1,349,364,658.51	501,567,120.49	1,850,931,779.00	1,850,839,219.87	1,349,272,099.38	501,567,120.49	92,559.13	Rem
32	Matob-Gold Ventures Ltd	Re-Award of contract on the construction of New High Court Complex in Ado-Ekiti	Works	21/08/17	613,333,574.04		613,333,574.04	602,666,896.02	506,666,787.02	96,000,109.00	10,666,678.02	rem
33	August Ten Concept Global Resource Ltd	Constrution of Gate House to Governor's Office.	works	15/02/17	2,782,771.72		2,782,771.72	2,782,771.72	1,536,404.93	1,246,366.79		- Rem
34	Pleasant Design Concept Ltd	Construction Veterinary Clinic, Ado Ekiti.	works	22/10/15	24,254,767.37		24,254,767.37	24,254,767.37	22,067,033.21	2,187,734.16		- Rem

35	Team Electric Ltd	Installation of double Arm led street lights for Imugbagba-Odoado dual carriage rd, Ado-Ekiti.	Works	13/12/16	14,762,355.30		14,762,355.30	14,762,355.30	13,424,237.54	1,338,117.76	600,000.00	Rem
36	Tutu Global Ventures	Construction of Security Gate at Samsung Engineering Academy Govt Technical College, Ado-Ekiti	BTVE	14/11/17	1,990,150.00		1,990,150.00	1,990,150.00	1,890,642.50	99,507.50		- Rem
37	Skill 'G' Nig Ltd	Upgrading of Equipment & Facilities at Govt Technical College, Ado-Ekiti	BTVE	03/05/18	1,875,107,208.02		1,875,107,208.02	1,781,351,847.62	1,500,085,766.42	281,266,081.20	93,755,360.40	Rem
38	Canaan Towers Ltd	Additional work on the renovation of a block of Science Laboratory at Osi Community High Schl, Osi-Ekiti	Education	27/05/17	3,559,975.00		3,559,975.00	3,559,975.00	3,381,976.25	177,998.75		- Rem
39	Messrs Lumobs Investment Coy Ltd	Construction of Adebayo-Oriapata-Nova Rd, Ado-Ekiti	works	03/02/17	499,793,077.60		499,793,077.60	499,793,077.60	473,535,312.67	26,257,764.93		- Rem

40	Canaan Towers Ltd	Renovation of Laboratory Block at Osi Community High Schl, Osi-Ekiti	Education	02/07/18	5,010,348.74		5,010,348.74	5,010,348.74	4,759,831.30	250,517.44		Rem
41	Mega Modules Nig. Ltd	Additional works/ Variation on the construction of Gifted Int'l Academy, Afao-Ekiti	SUBEB	17/09/18	21,286,090.11		21,286,090.11	21,286,090.11	20,079,285.60	1,206,804.51	1,064,304.51	Rem
42	AFC World Nig Ltd	Additional furnishing of the D/Govr lodge	GH&P	28/02/14	11,400,100.00		11,400,100.00	10,779,511.80	10,240,536.20	538,975.60	620,588.20	Rem
43	Hartland Nig. Ltd.	Dualization of First Baptist Atikankan Rd	Works	24/11/11	891,822,525.30	192,638,776.46	1,084,461,301.76	1,027,920,975.37	809,369,105.35	218,551,870.02		
44	Roosco Resources Nig. Ltd.	Rehab of Ikogosi-Erinjiyan & Warm Spring Rd	Works	03/01/13	877,218,981.91	493,276,966.66	1,370,495,948.57	1,229,479,773.44	1,125,441,029.28	104,038,744.16	245,054,919.29	
45	kopek Const. Ltd.	Dualization of Omuo Ekiti Township Road	Works	16/2/16	192,157,646.63	-	192,157,646.63	169,694,774.01	164,650,635.53	5,044,138.48	27,507,011.10	
46	Genius Jack Engineering Coy Ltd	Rehabilitation of Ado-Afao Road	Works	23/2/18	213,784,956.00	-	213,784,956.00	106,892,478.00	100,000,000.00	6,892,478.00	113,784,956.00	
47	Hartland Nig. L	Dualization of Old-Garage Ojumose Road	works	24/11/11	1,032,438,301.10	-	1,032,438,301.10	945,474,201.27	709,077,458.10	236,396,743.17	323,360,843.00	

48	Banta Enterprise Ltd	Installation of Street Light on Dualized State Roads.	Works	29/07/17	353,893,771.22		353,893,771.22	352153771.3	336,199,082.66	15,954,688.66	17,694,688.56
49	KOPEK CONST. LTD	Constr. Of Awedele Road, Ado-Ekiti.	Works	30/7/15	156,080,465.63	332,119,508.96	488,199,974.59	483,941,612.99	471,126,363.67	12,815,249.32	17,073,610.92

TOTAL (A)

3,705,463,920.79

CONSULTANCY

50	Ideal Fundamental Consult.	Consultancy service on Oba Adejugbe Gen.Hospital	Special Project		32,354,405.91		32,354,405.91		15,000,000.00	17,354,405.91	
51	Enpro Consulting	Mgt. Consultancy on Road	Works		174,217,500.00		174,217,500.00		149,827,050.00	24,390,450.00	
52	Casa Consuit Ltd	Consultancy on New Govt House Ado-Ekiti	Infrastructure		109,636,923.66		109,636,923.66		89,117,500.44	20,519,423.22	
53	Casa Consuit Ltd	Consultancy service on ultra modern civil centre, Ado-Ekiti	Infrastructure		137,611,325.07		137,611,325.07		122,130,051.00	15,481,274.07	
54	Archi-Project Consortium	Consultancy fee on the construction of secretariat building phase v (Lot I-IV)	Infrastructure		41,044,596.68		41,044,596.68		22,939,607.19	18,104,989.49	

55	Grids Associates Ltd	Consultancy fee on the construction of New High Court Complex, Ado-Ekiti Stage (1,2&3)	works		103,144,138.98		103,144,138.98		99,610,236.18	3,533,902.80		
TOTAL (B)										99,384,445.49		